

**Jammu & Kashmir Projects Construction corporation Ltd**

**District wise Physical & Financial Position of works ending 08/2013**

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs								Physical status
								Value of work done			Funds received from P/A				Balance with P.A.	
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
9	10	11	12	13	14	15	16	17								
<b>On Going Works</b>																
<b>R&amp;B Department.</b>																
1	Const. of 75M span Foot suspension bridge over Narie Nallah at Kural (NABARD)	Kalakote	Foot suspension bridge	51.94	NABARD			1.00	0.00	1.00	3.00	0.00		3.00	48.94	Work not taken up due to insufficient funds from P/A. As on date PWD has constructed Motorable Bridge at same location.
2	Const. of 178 M. Span Single Lane Motorable Bridge Ujjain Rajouri incl. approaches. (State Sector)	Darhal	steel bridge	1375.00	vide No: PS/MD/2 289-92 dt. 30-6-2012	Jan-11	Mar-14	225.00	0.00	225.00	154.96	0.00		154.96	1220.04	Part "A" Approach: Right approach temporary path upto bridge site completed. Sub-structure completed. Further work stopped for want of funds since 4/2012. Superstructure: e-tendering floated on 27-05-2013.
<b>Roads</b>																
3	Const. of Trayath Harichuma road (NABARD)	Kalakote	Up-gradation	89.13	NABARD	Jul-01	Mar-13	85.00	0.00	85.00	82.85	0.00		82.85	6.28	1 E/W km 1st to 6th completed & side drain Km 1st to 6th completed except Km 4th. <b>2 Cross drainage works:</b> a. 0.60M dia HP culverts 11 Nos. completed. b. 2M Span RCC culvert 2 Nos completed. c. 3M span RCC culvert slab laid & further work in progress. d. 6M Span RCC culvert completed. <b>3 Pavements:-</b> a. WBM G-II: Km 1st to 4th RD 475 completed Km 5th & 6th 1st layer completed. b. WBM G-III: Km 1st to 4th RD 475 completed.
<b>Total</b>				<b>1516.07</b>				<b>311.00</b>	<b>0.00</b>	<b>311.00</b>	<b>240.81</b>	<b>0.00</b>		<b>240.81</b>	<b>1275.26</b>	

**Jammu & Kashmir Projects Construction corporation Ltd**

**District wise Physical & Financial Position of works ending 08/2013**

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
9	10	11	12	13	14	15	16	17								
<b>Health and Medical Education.</b>																
1	Const. of New District hospital Rajouri Original cost 3636.30	Rajouri	Area 208133 Sft	4640.00	7329-36 dt 2-2-08	Jan-06	Block 'A' & 'B' August 2010 Block 'C' Dec-13	3025.00	90.00	3115.00	3319.30	50.00		3369.30	1270.70	Block 'A', 'B' & Diagnostic block completed & handed over. A.V.R & Genset installed. Block "C" RCC Framed structure basement floor to 3rd floor completed. Masnory/Plaster work: Basement floor to 3rd floor: Internal/ External masnory/plaster work 95% completed. Flooring: Granite stone flooring: Basement floor 60% completed, ground floor 90% completed, 1st floor 85% completed, 2nd floor 85% completed & 3rd floor 90% completed. Granite stone cladding: 2nd floor 85% completed 3rd floor 95% & Ist floor 75% completed. POP: Basement floor 80%, Ist floor 85%, 2nd floor 85%, 3rd floor 95% completed & further work is in progress. Vitrified tile flooring 3rd floor 85% completed, 2nd floor 65% completed and Ist floor 75% completed and further work is in progress. Distempering: Ist floor 60% completed, 2nd floor 65% completed and 3rd floor 60% completed.

**Jammu & Kashmir Projects Construction corporation Ltd**

**District wise Physical & Financial Position of works ending 08/2013**

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Balance with P.A.	Physical status
								Value of work done			Funds received from P/A					
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
2	Const. of Compound wall at District Hospital Rajouri (upto plinth level)	Rajouri		137.35		Mar-13		5.00	6.00	11.00	0.00	0.00		0.00	137.35	Main road side & North side compound wall raised upto plinth level. Further work stopped due to non availability of funds and order of Medical Superintendent District Hospital Rajouri vide letter No. 567-73 dated 14-05-2013.
3	Sub District Hospital Darhal	Darhal	Area 14832 Sft	590.65	No. 6424-32 dt 15-1-09	Feb-10	Jun-13	460.00	14.00	474.00	474.00	0.00		474.00	116.65	Building completed AVR installed except Genset & Compound wall.
			<b>Total</b>	<b>5368.00</b>				<b>3490.00</b>	<b>110.00</b>	<b>3600.00</b>	<b>3793.30</b>	<b>50.00</b>		<b>3843.30</b>	<b>1524.70</b>	
<b>Education Deptt.</b>																
1	Const. of New DIET building Rajouri State Plan	Rajouri	State Plan Load	101.00	6894-96 dt 26-2-04	Jul-03		42.00	0.00	42.00	50.90	0.00		50.90	50.10	Adm. block ground floor completed & further work suspended for want of funds.
2	Const. of Govt. Degree College Nowshera	Nowshera		1150.90		May-12	May-14	245.00	125.00	370.00	366.00	0.00		366.00	784.90	Ground floor completed upto inner side plastering. Ist floor columns raised upto slab level & 40% slab Laid. Compound wall brick masonry completed & further work is in progress.
			<b>Total</b>	<b>1251.90</b>				<b>287.00</b>	<b>125.00</b>	<b>412.00</b>	<b>416.90</b>	<b>0.00</b>		<b>416.90</b>	<b>835.00</b>	

**Jammu & Kashmir Projects Construction corporation Ltd**

**District wise Physical & Financial Position of works ending 08/2013**

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>J.N.V works</b>																
1	Balance work of JNV Koteranka	Darhal		330.51		Sept-05		95.00	0.00	95.00	70.99	0.00		70.99	259.52	Phase 2nd 98% work completed.
a	Const. of Additional Staff qtrs at JNV Koteranka	Darhal		297.00	416-18 dt 11-6-09	Oct-06	Mar-14	150.00	0.00	150.00	176.06	0.00		176.06	120.94	Type-1st:- 4 No staff quarters are completed & are taken up by P/A for use. Type 2nd:- 4 Nos staff quarters complete, except water connection & side drains etc. Type 3rd (B-II):- 4 Nos Staff quarters are completed except painting/sanitary fitting & electrification. Type 3rd (B-1):- F.F masonry & truss work in progress. Guest House: Terrace cutting & R/wall done. Development work: Necessary walling done. The work is held up on since 4/2012.
b	Const. of Additional Dormitory at JNV Koteranka	Darhal		119.04		Aug-07	Mar-14	105.94	0.00	105.94	117.74	0.00		117.74	1.30	One No. Boys Dormitory: First floor masonry work completed & truss work in progress. One No. Girls Dormitory: completed in all respects & taken over by P/A for use. One No. Dining Hall work completed & handed over to P/A. The work held up on since 04/2012.
c	Special repair at dormitories at Koteranka	Darhal		21.91		Jul-10	Mar-13	17.50	0.00	17.50	0.00	0.00		0.00	21.91	Repair of ceiling in various buildings 80% completed. Further work stopped for want of funds since 04/2012.
				<b>Total</b>	<b>768.46</b>			<b>368.44</b>	<b>0.00</b>	<b>368.44</b>	<b>364.79</b>	<b>0.00</b>		<b>364.79</b>	<b>403.67</b>	

**Jammu & Kashmir Projects Construction corporation Ltd**

**District wise Physical & Financial Position of works ending 08/2013**

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Balance with P.A.	Physical status
								Value of work done			Funds received from P/A					
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>Archology Department</b>																
1	Renovation of Sarai building at Chingus.	Rajouri		112.23	127-29 dt 20-6-03	Apr-96		83.25	0.00	83.25	84.07	0.00		84.07	28.16	Renovation work 90% work completed. Re-const of Compound wall partly completed. Further work stopped due to non-availability of funds since 4/2011.
			<b>Total</b>	<b>112.23</b>				<b>83.25</b>	<b>0.00</b>	<b>83.25</b>	<b>84.07</b>	<b>0.00</b>		<b>84.07</b>	<b>28.16</b>	