

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

Rs in Lacs																
S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Value of work done			Funds received from P/A				Balance with P.A.	Physical status
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
On Going Works																
Education deptt.																
Works under special plan Assistance																
1	Govt Degree college Banihal															
a	Common wash room at Degree college Banihal	Banihal	Single storey building	10.00		Mar-12	Oct-13	10.40	2.17	12.57	10.00	0.00		10.00	0.00	Work completed except finishing work i.e. joinery and painting work which is in progress.
			Total	10.00				10.40	2.17	12.57	10.00	0.00		10.00	0.00	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Balance with P.A.	Physical status
								Value of work done			Funds received from P/A					
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Health Department																
1	Construction of District Hospital Complex at Ramban Original cost= 906.00 a) Emergency Block b) OPD Block & Laboratory	Ramban	Double storey building comprising emergency block, OPD block & Laboratory .	919.80		Jan-10	Sept-13 Emergency block Mar-14 OPD Block & Laboratory	693.31	20.68	713.99	720.00	0.00		720.00	199.80	1. Emergency block completed except exterior finishing and joli shutter and project authority stands requested for taking over the building. 2. OPD block and Laboratory: Frame structure, Masonry and plaster/flooring 80% completed. Further work held-up for want of funds. 3. Underground sump tank of 30000 Ltr. Capacity also stands completed. 4. Development work i.e. Approach road and parking area for emergency block recently completed.
2	Construction of Primary Health Centre at Deada Ramban. Original cost= 243.97	Gulab Garh	Double storey building.	251.55				6.02	0.00	6.02	70.95	0.00		70.95	180.60	Work held up due to court case. (Land dispute)
			Total	1171.35				699.33	20.68	720.01	790.95	0.00		790.95	380.40	