

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

| S. No | Name of the Work | Constituency | Salient features | Estimated cost | Ref. to cost offer. | D.O.S | Anticipated Date of completion | Rs in Lacs | | | | | | | Physical status | |
|-----------------------------|---|--------------|---|----------------|---|--------|--------------------------------|---------------------|-------------------------|----------------------|-------------------------|-------------------------|-------------------|----------------------|-----------------|--|
| | | | | | | | | Value of work done | | | Funds received from P/A | | | | | Balance with P.A. |
| | | | | | | | | Cumm. Ending 3/2013 | During the year 2013-14 | Cumm. Ending 08/2013 | Cumm. Ending 3/2013 | During the year 2013-14 | Funds in pipeline | Cumm. Ending 08/2013 | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| On Going Works | | | | | | | | | | | | | | | | |
| Education department | | | | | | | | | | | | | | | | |
| District Samba | | | | | | | | | | | | | | | | |
| 1 | Construction of 8 No Additional Class Rooms in H.S.S Vijaypur Original cost= 39.60 | Vijaypur | Double storeyed load bearing structure with varandha(4 class rooms in each floor | 40.70 | submitted to Dir. Sch. Edu. Vide No MD/C/J/240-43 dt. 21-8-10 | Dec-04 | | 33.00 | 0.00 | 33.00 | 25.00 | 0.00 | | 25.00 | 15.70 | G.F & F.F structure completed including mumty. Finishing work by way of internal/external plastering & flooring completed.Work held up for want of funds. |
| | | | Total | 40.70 | | | | 33.00 | 0.00 | 33.00 | 25.00 | 0.00 | | 25.00 | 15.70 | |
| Technical Education | | | | | | | | | | | | | | | | |
| 1 | Construction of Govt. Polytechnic College at Samba. O.C 1620.80 R- 1856.50 R- 1421.47 | Samba | Main building work - shop | 1421.47 | Submitted to M.D GM/J/28 41-43 dt. 19-9-11 | Nov-11 | Oct-14 | 338.25 | 66.50 | 404.75 | 245.00 | 0.00 | | 245.00 | 1176.47 | First Floor:- i) Slab laid for 12000 sft. area. ii) Shuttering for 2500 sft area in progress. iii) Brick work of Ist floor in progress. Work Shop:- i) Civil work is completed roof covering in progress. |
| | | | Total | 1421.47 | | | | 338.25 | 66.50 | 404.75 | 245.00 | 0.00 | | 245.00 | 1176.47 | |