

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
 STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
 IN KASHMIR DIVISION ENDING AUGUST, 2013 (08/2013)

Rs. in Lacs

S. No	Name of the Work/ Project	Constituency	Salient Features	Estimated Cost	Reference to Cost Offer	Date of Start	Anticipated Date of Completion	Funds Received.					Value of Work Done.			Balance with Project Authority	Physical Status
								Cum Ending 03/2k13	During 2k13-2k14	Under Collection	Cum. Endg. 08/2013	Total Funds Released	Cum Ending 03/2k13	During 2k13-2k14	Cum. Endg. 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
R&B DEPARTMENT																	
1	Paribal Bridge at Hajan (State Sector)	Sonawari	Single Lane Plate Girder 37 Mtr. Span	239.57	C.E (R&B) vide No:- 5720-28 Dt:23-10-2009	Jun-09	Jun-13	238.57	1.00	0.00	239.57	239.57	235.00	0.00	235.00	0.00	Bridge completed including one side approach. The approach work on other side could not be taken up due to land acquisition problem.
2	Banyari Bridge Hajan (State Sector)	Sonawari	Single Lane Plate Girder 80 Mtr. Span	424.17	C.E (R&B) vide No:- 5726-28 Dt:23-10-2009	Jun-09	Jun-13	282.50	0.00	0.00	282.50	282.50	405.00	15.00	420.00	141.67	Bridge completed including approaches except macadamization.
TOTAL				663.74				521.07	1.00	0.00	522.07	522.07	640.00	15.00	655.00	141.67	

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING AUGUST, 2013 (08/2013)

Rs. in Lacs

S. No	Name of the Work/ Project	Constituency	Salient Features	Estimated Cost	Reference to Cost Offer	Date of Start	Anticipated Date of Completion	Funds Received.			Value of Work Done.			Balance with Project Authority	Physical Status		
								Cum Ending 03/2k13	During 2k13-2k14	Under Collection	Cum. Endg. 08/2013	Total Funds Released	Cum Ending 03/2k13			During 2k13-2k14	Cum. Endg. 08/2013
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
EDUCATION DEPARTMENT																	
1	Degree College Gurez (Under PMRP)	Bandipora		1474.27	Approved vide Govt. order No:- 35-Hr. Edu. of 2012 dated 23-01-2012	Aug-11	Mar-14	134.00	350.00	0.00	484.00	484.00	200.00	240.00	440.00	990.27	Ground Floor slab completed for all Blocks A, B & C. Raising of column structure for F/F of block "B" completed and for Block "C" in progress. Brick work for G/F in progress. Foundation work for Boundary walling partly completed.
2	Degree College Sumbal (a) (State Sector)	Sonawari		1862.00	Director Colleges vide No:- 3264-67 Dated 18-07-2013	Dec-10	Mar-14	700.00	300.00	366.88	1000.00	1366.88	700.00	410.00	1110.00	495.12	Structure completed. Finishing work in progress.
	Phase 1st = 1370.00 Phase 2nd= 492.00																
	(b) Canteen Block	Sonawari		54.45		Apr-13	Jun-14	0.00	0.00	0.00	0.00	0.00	0.00	15.00	15.00	54.45	Building raised upto lintel level.
TOTAL				3390.72				834.00	650.00	366.88	1484.00	1850.88	900.00	665.00	1565.00	1539.84	

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING AUGUST, 2013 (08/2013)

Rs. in Lacs

S. No	Name of the Work/ Project	Constituency	Salient Features	Estimated Cost	Reference to Cost Offer	Date of Start	Anticipated Date of Completion	Funds Received.			Value of Work Done.			Balance with Project Authority	Physical Status		
								Cum Ending 03/2k13	During 2k13-2k14	Under Collection	Cum. Endg. 08/2013	Total Funds Released	Cum Ending 03/2k13			During 2k13-2k14	Cum. Endg. 08/2013
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

HEALTH & MEDICAL EDUCATION DEPARTMENT**Primary Health Centres**

1	PHC Ashtengo	Bandipora		200.44	Vide No:- 7621-24 dt;- 12-2-08	Nov-03	Jun-13	197.43	0.00	<u>0.00</u>	197.43	197.43	193.00	4.00	197.00	3.01	Main Building Completed & functional. Doctor's Qtr. Internal finishing work in progress. Paramedical Qtr. Internal finishing work in progress.
---	--------------	-----------	--	--------	--------------------------------------	--------	--------	--------	------	-------------	--------	--------	--------	------	--------	------	--

Total				200.44				197.43	0.00	0.00	197.43	197.43	193.00	4.00	197.00	3.01	
--------------	--	--	--	---------------	--	--	--	---------------	-------------	-------------	---------------	---------------	---------------	-------------	---------------	-------------	--

JAMMU AND KASHMIR PROJECTS CONSTRUCTION CORPORATION LIMITED
STATEMENT SHOWING PHYSICAL AND FINANCIAL POSITION OF WORKS UNDER EXECUTION
IN KASHMIR DIVISION ENDING AUGUST, 2013 (08/2013)

Rs. in Lacs

S. No.	Name of the Work/ Project	Constituency	Salient Features	Estimated Cost	Reference to Cost Offer	Date of Start	Anticipated Date of Completion	Funds Received.					Value of Work Done.			Balance with Project Authority	Physical Status
								Cum Ending 03/2k13	During 2k13-2k14	Under Collection	Cum. Endg. 08/2013	Total Funds Released	Cum Ending 03/2k13	During 2k13-2k14	Cum. Endg. 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

TECHNICAL EDUCATION DEPARTMENT

1	Polytechnic College at Watpora Bandipora	Bandipora		1858.71	To Director Tech. Edu. Vide No. 8858-62 dated 26-02-2013	Nov-11	Mar-14	200.00	0.00	<u>200.00</u>	200.00	400.00	80.00	260.00	340.00	1458.71	Plinth completed. Columns 60% completed.
---	--	-----------	--	---------	--	--------	--------	--------	------	---------------	--------	--------	-------	--------	--------	---------	--

Total				1858.71				200.00	0.00	200.00	200.00	400.00	80.00	260.00	340.00	1458.71	
--------------	--	--	--	----------------	--	--	--	---------------	-------------	---------------	---------------	---------------	--------------	---------------	---------------	----------------	--


