

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status		
								Value of work done			Funds received from P/A					Balance with P.A.	
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipe	Cumm. Ending 08/2013			
9	10	11	12	13	14	15	16	17									
On Going Works																District Udhampur	
R&B Department.																	
1	Construction of Kanth Gali Bhamag Road, Udhampur KM 34th to 46th Length 11 Km (NABARD)	Reasi	Earth work Shingling matalling of road drainage	350.27	M.D No. 3655-59 dt 24-10-03	May-03	in progress	330.00	10.00	340.00	357.37	0.00		357.37		i) Earth work 90% completed. ii) X-drainage Humpipe culvert 32 No. partly completed. iii) 420 M retaining wall completed. iv) WBM Grade-3rd completed upto km 44th. 5 Filling of wire crates in sunken portion at RD 42/250 completed.	
			Total	350.27				330.00	10.00	340.00	357.37	0.00		357.37			

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipe	Cumm. Ending 08/2013		
9	10	11	12	13	14	15	16	17								
Judicial Deptt.																
1	District court complex Udhampur.	Udhampur	RCC Framed structure	1818.00	PS/MD/2036-40 dt. 13-6-11	Jun-11	May-15 (Spet-13 for Phase-I)	234.27	79.00	313.27	275.97	30.00		305.97	1512.03	Phase I 1) Slab of basement, Ground Floor, 1st floor & 2nd floor layed. 2) Brick Masonry in Ground, Ist & 2nd floor completed. 3) Internal plaster completed in ground floor, Ist floor and 2nd floor. a) Outer plaster is in progress. 4) Flooring and water proofing for laying vitrified tiles in basement completed. 5) Water proofing of pathroom and roof completed. 6) Sanitary work is in progress. 7) Laying of vitrified tiles in Ground floor is in progress.
2	Court complex at Ramnagar.	Ramnagar		644.00	PS/MD/2036-40 dt. 13-6-11	23-3-12	Mar-14	91.28	48.00	139.28	81.00	346.00		427.00	217.00	1) Utilities like transformer and PHE Service Lines Shifted (Cost Rs. 18.988). A) Court Building:- 2) Slab of Ground floor layed & shuttering for laying slab of Ist floor is in progress. 3) Brick Masonry of ground floor are in progress. 4) Steel & cement for laying RCC lab of Ist floor stacked at site. B) Judges Residence:- a) Foundation work is in progress. b) Mud Mat layed.)
Total				2462.00				325.55	127.00	452.55	356.97	376.00		732.97	1729.03	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipe	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Health & Medical Education Department.																
1	AMT Hostel at District Hospital Udhampur. (State Plan) O: Rs. 130 R: Rs. 477.00	Udhampur	Three Storeyed framed structure	477.00	6055-59 dt. 18-2-03	Mar-02	Dec-14	30.00	50.00	80.00	109.65	0.00		109.65	367.35	1) AMT Hostel a) Slab of ground floor laid. B) Steel and cement for laying RCC slab for 1st floor procured and stacked at site of work.

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipe	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
2	Const. of Community Health Centre at Chanani. O: Rs.1310.00 R: Rs.1598.00 Stand submitted.	Chanani	OPP Block/IPD Block 100 Bedded, Adm. Block 5880 sqm. Staff qtr. 1035 sqm. Paramedical Staff Qtr. 420 sqm. Garage & residential accomodation 230 sqm. Mortuary 80 sqm.	1310.00	PS/MD/7521-23 dt 8-2-08	Sep-07	Dec-14	675.26	124.00	799.26	865.79	0.00		865.79	444.21	Emergency Block (Lower Platform) :- Completed. OPD Block (Lower Platform) :- Completed. OPD Block & Ramp (Upper Platform):- 1) Slab of 60% area of G.F layed & shuttering in remaining area are in progress 2) Slab of ground floor and first floor layed raising of columns of 2nd floor are in progress. Allied Works:- 1) Seperate Electric Room and platform for Generator Set completed. 2) Internal electric room for installation of Electric panels near lift in the Ground Floor completed. 3) External Electric supply with transformer of the designated load installed. 4) 50,000 litres capacity sump tank with 2 Nos., 2 H.P capacity/ Electric motors installed and filtration plant completed except external supply. 5) 3 Nos. septic tank and 2 Nos. soakage pit completed. 6) Retaining Wall/ Compound Wall completed except on hill side. 7) Crated wall at RD 0/35 which was damaged by PWD (R&B) Deptt. completed. 8) Approach Roas:- 300m approach road in cutting with formation width of 6.0 m with necessary protection work has been completed. Stacking & laying of 11cm thick hard crust (WBM-III) is in Remarks:-
			Total	1787.00				705.26	174.00	879.26	975.44	0.00		975.44	811.56	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipe	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Education Department.																
1	Const. of Motor Garage in GDC Ram Nagar Original cost 2.89 Lacs	Ramnagar		11.60		Dec-08	in progress	9.60	0.00	9.60	2.00	0.00		2.00	9.60	Slab of Motor Grage laid. Furnishing work in progress.
Under Special Plan Assistance																
2	Govt. Degree College for boys Udhampur.															
a	Construction of Lecturer Hall. O: Rs. 72.32 R: 80.73	Udhampur		80.73		Mar-11	completed	50.00	25.64	75.64	75.64	0.00		75.64	5.09	Work Ccompleted.
b	Repair/renovation of Hostel.	Udhampur		24.48		Mar-11	completed	18.00	6.00	24.00	24.48	0.00		24.48	0.00	Completed. Remarks:- (Balance funds to the tune of Rs. 7.44 receive in the month of March-2013.)
			Total	116.81				77.60	31.64	109.24	102.12	0.00		102.12	14.69	