

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs								Physical status
								Value of work done			Funds received from P/A				Balance with P.A.	
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
On Going Works																District Doda
R&B department																
1	Construction of Thathri Bridge at Thathri (CRF)	Doda	86 mtr span girder bridge over river Chenab	1068.00	Sanctioned vide No. CEJ/DB/2026-30 dt 12-5-09	Dec-07	Oct-13	675.12	20.78	695.90	1073.76	0.00	0.00	1073.76	-5.76	1. Abutments including cap completed. 2. Fabrication work completed. Launching tower on both side completed and launching of structural members in progress.
2	Construction of Shiva Dal Bridge at Doda. (State Sector)	Doda	110 Mtr span steel Truss Girder Bridge over River Chenab	1064.35	PS/MD/5745-49 dated 23-10-2005	Aug-12	Mar-15	49.29	0.98	50.27	57.00	0.00	0.00	57.00	1007.35	1. Earth work for left abutment completed. 2. Subsoil investigations and plate load test as suggested by the Consultant conducted, Revised designs are completed for substructure. The work shall start immediately after the designs are got vetted from Proof Consultant of IIT Delhi.
3	35 Mtr span motorable Mounda Bridge Across Neeru Nallah (State Sector)	Bhaderwah	35 mtr	141.00	PS/MD/7901-05 dated 26-12-2009			0.00	0.00	0.00	67.00	0.00	0.00	67.00	74.00	Work not started due to non-availability of approach road.
a	Approach road to Mounda Bridge.	Bhaderwah	Length 1.615 K.M	232.40	PS/MD/2672-79 dated 18-6-2010	Oct-10	Mar-14 (subject to disbursement of compensation)	19.05	0.00	19.05	20.50	0.00	0.00	20.50	211.90	1. Approach road work in progress beyond RD 700 of Km 1st as structures falling in alignment from take off point upto RD 700. 2. Further work help up for want of settling of compensation of structures by PWD (R&B) Bhaderwah.

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs								Balance with P.A.	Physical status
								Value of work done			Funds received from P/A						
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
4	Const. of 54 mtr Span Motorable Steel Bridge over Neeru Nallah at Kulsari (Bhaderwah) (State Sector)	Bhaderwah	54 Mtrs. Motorable Bridge.	245.00	PS/MD/57-50-53 dated 23-10-2009	Apr-10	May-14	47.32	2.31	49.63	157.75	0.00	0.00	157.75	87.25	1. Right side and Left side Abutments completed upto cap level. 2. Filling of Left Approach is in progress. 3. Trunch excavation in foundation of protection wall of left side abutment is in progress.	
5	Const. of 40 Mtr. Span Motorable Steel Girder Bridge over Neeru Nallah at Dherja (Bhaderwah) (State Sector)	Bhaderwah	40 Mtrs. Motorable Bridge.	197.00	vide No: PS/MD/57-50-53 dt. 23-10-2009	Apr-10	Jun-14	1.15	3.44	4.59	24.00	0.00	0.00	24.00	173.00	1. Right side abutment earth work in trench 95% completed and Left side abutment earth work in trench 70% completed.	
Roads under CRF																	
6	Changa Kahal Jugassar Road Km 4th to 15 th R.D 250 (Actual 16 KM) JKPC (K.M 4 to 15)= 12 Km upto village Saroo in District Doda. (CRF)	Bhaderwah	Total length 12 Kms	2525.00	Sanctioned vide Job No. CRF-J&K 2006-50 No. NH-1237/34/2003/J&K /CRF/NH-1 dt. 19-12-2006	Jun-07	Jun-14	1278.85	95.00	1373.85	1183.27	0.00	0.00	1183.27	1341.73	i) Earthwork: 95% completed. ii) Left side and right side abutment of 60 mtr. span bridge in km 7th RD (25-85) completed. iii) Bridge fabrication completed & launching is in progress. C.D work: i) 64% completed and rest is in progress. Walling: i) 50% completed, rest is in progress. WBM: i) WBM grade Ist in km 4th to km 7th is in progress. ii) WBM: WBM grade-II Km 4th to Km 6th in progress. Bottle Necks: i) Land/structure compensation yet to be cleared by P/A. ii) Non availability of funds by the P/A.	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
7	Gandoh Jai Road Vai Sino upto village Rajpura from Km 4th to 18th Length 18 Km District Doda. (CRF)	Bhaderwah	Total length 15 kms	2710.00	Sanctioned vide Job No. CRF-J&K 2006-51 No. NH-1237/34/2003/J&K/CRF/NH-1 dt. 19-12-2006	Jun-07	Oct-14	1140.00	80.00	1220.00	1265.54	0.00	17.00	1282.54	1427.46	<p>i) Earthwork: 70% completed, rest is in progress. Work held up beyond km 14th RD 250 upto km 18th due to forest clearance, which stands now cleared and felling of trees by Forest Department is in progress.</p> <p>C.D work:</p> <p>i) 45% completed, rest is in progress.</p> <p>ii) 60 mtr. soan through type girder bridge in km 2nd completed & is trafficable.</p> <p>Walling:</p> <p>i) 54% completed, rest is in progress (about 2400 mtrs. completed).</p> <p>WBM:</p> <p>i) WBM G-1 in km 4th to 9th laid & supply/stacking for km 10th to 12th is in progress.</p> <p>Bottle Neck:</p> <p>i) House/Land compensation yet to be cleared by P/A, which are hampering overall progress.</p>
8	Const. of Batyas Manu Road VIA Chilly from K.M 1st to 23rd length 23 kms PWD(KM 1 to 4th) 4 Km Rs 237.56 lacs JKPCCLtd., 5 to 23 =19 Kms Rs 2826.00 Lacs. (CRF)	Bhaderwah	Total length 19 kms	3063.56	Sanctioned vide Job No. CRF-J&K 2008-09-65 No. NH-1237/34/2003/J&K/CRF/NH-1 dated 2-3-2009	Aug-08	Dec-14	450.71	95.00	545.71	410.00	0.00	0.00	410.00	2653.56	<p>Earthwork:</p> <p>i) 85% completed up to km 11th rest is in progress.</p> <p>Walling:</p> <p>i) 50% completed, rest is in progress</p> <p>C.D Wroks:</p> <p>i) 60% completed , rest is in progress.</p> <p>WBM:</p> <p>i) Supply & stacking for WBM Grade-I is in progress.</p> <p>Bottle Neck:</p> <p>i) Intial delay in execution was due to stay ordre in km 9th.</p> <p>ii) Non clearance of due compensation of land / structure / trees by the P/A.</p>

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	PMGSY ROAD															
9	Gandoh Dhadkai road(Stage-1) Package No JK04-48	Bhaderwah	Length 5 K.M	441.00	Notice to proceed vide No. CE/PMGSY/J/5080-87 dt 9-8-2010	Aug-10	Aug-13	62.00	30.00	92.00	10.81	0.00	0.00	10.81	430.19	Earthwork: E/W in km 1st and 2nd in in progress. Cause of Delay: Progress slow down due to non release of adequate funds from the P/A.
			Total	11687.31				3723.49	327.51	4051.00	4269.63	0.00	17.00	4286.63	7400.68	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Health & Medical Education.																
1	Construction of New District Hospital Complex at Doda Original 3223.00 Lacs	Doda	a) OPD block (3 storeyed) b) IPD complex comprising IPD (200 Bedded) Operation Therters/Emergency & kitchen block (3 Stroeyed) c) Electric sub-station. d) Service block comprising laundry & oxygen manifold (single storied) e) Development work, approach road & fencing work. f) Blood Bank over Diagnostoc block, Mortuary block, Adm. Block, Ambulance Garages,	3249.80		Apr-02 Jun-07 Jul-11 Apr-11 Sept-12	Completed and handed over on 03-01-08 completed & taken over on 20-3-13 Oct-13 Dec-13 Dec-13	2500.55	54.41	2554.96	2427.00	0.00	0.00	2427.00	822.80	<p>a) OPD Block:- 1 Building completed in all respects and taken over by the Health Department on 03-01-2008.</p> <p>b) I.P.D Block:- 1 Building completed and taken over by the Health Department w.e.f 20th of March 2013.</p> <p>c) Electric Sub-Station:- 1 Work completed except exterior finishing/sofits ceiling.</p> <p>d) Service Block:- 1 Finishing work is in progress.</p> <p>e) Development Work:- 1 Construction of approach road upto B.T level from Tondwah main road and towards Nagri stands recently completed upto service block. 2 Compound wall fencing around and is in progress.</p> <p>f) Mortuary Block:- 1 Work upto plinth level completed further work is in progress.</p> <p>g) Ambulance Garages:- 1 Work upto plinth level completed and further work is in progress.</p>

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Balance with P.A.	Physical status
								Value of work done			Funds received from P/A					
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
2	Construction of Sub Distt. Hospital Complex at Bhaderwah (NRHM) Original cost= 2245.00	Bhaderwah	I) Hospital Block comprising Emergency /OPD/IPD (100 Bedded)/Diagnostic/ Blood Bank/Operation Theaters/ Adm. and record. (3-Storeyed) II) Electric Substation and Fire Pump House (Single storeyed) III) Dev. Works including Constt. of Entrance Gate and Security room. IV) Service block comprising Boiler	2465.00	No. PS/MD/780-81 dated 26-12-07	Jul-07 Jan-11 Mar-12 Sept-10 Nov-12 Apr-13	Completed & tanken over w.e.f 1-9-12 -do- -do- completed Oct-13 Mar-14	1755.28	93.47	1848.75	1897.00	0.00	0.00	1897.00	568.00	1. Hospital Block:- Electric substation/fire pump house and Entrance Gate/ Security Room stands completed and taken over by Health Department w.e.f 01-09-2012 except 02 Nos. Operation Theatres. II. Service Block also stands completed and taken over by Health Department w.e.f 18-06-2013. III. Central Heating System pipe line, fixing of radiators and AHU also stands completed. IV. Sewerage Treatment Plant civil work and installation of equipments in progress. V. Operation Theatres 2 No. duct work held up since 09/2012 for want of Operation Theatre lights from Health Department. VI. Stone masonry protection/fencing wall Nallah side and front side of Service block 224 mtr. also stands completed. Compound Wall back side of Mortuary Block recently completed. VII. Development Works i.e. Approach road and Parking area upto B.T level, Interlocking tile around Hospital Block and development of Lawns 05 Nos. including providing of M.S railing also stand completed. II. Mortuary Block:- a) Finishing work including providing of Aluminium Frames/Shutters and Tile work is in progress. III. Ambulance Garrage 02 Nos. and 02 Nos. Driver's Quarter:- a) PCC Work upto plinth level completed and further work is in progress.

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status		
								Value of work done			Funds received from P/A					Balance with P.A.	
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
			room, Oxygen manifold, kitchen and laundry. (2 Storeyed V) Mortuary Block (Single Storey) VI) Ambulance Garrage														
3	Construction of Trauma Hospital at Khellani.	Doda	Double storey building.	399.60		Jun-10	Dec-13	129.44	20.38	149.82	250.00	0.00	0.00	250.00	149.60	1. Leveling of ground/terrace cutting for construction of building stands completed. PCC Retaining wall on road side is in progress. 2. Brick Masonry for 1st floor completed. 3. Plaster to wall 1st floor is in progress. 4. Fabrication and Launching of Steel Trusses is in progress.	
4	Construction of Primary Health Centre at Bharth (Doda) Original cost= 239.71	Doda	Double storey building.	247.24				0.00	0.00	0.00	77.66	0.00	0.00	77.66	169.58	Land for proposed construction not acquired so far.	
5	Construction of Primary Health Centre at Gundana (Doda) 239.71	Doda	Double storey building.	246.59				0.00	0.00	0.00	77.66	0.00	0.00	77.66	168.93	As per verbal information from Chief Medical officer Doda. Land dispute is resolved, accordingly the work shall start at site within weeks.	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
6	Construction of Primary Health Centre at Bhalla (Bhaderwah) Original cost= 221.01	Bhaderwah	Double storey building.	268.70		May-11	Dec-14	44.16	22.32	66.48	161.05	0.00	0.00	161.05	107.65	1 Work has been taken up in absence of proper approach road by providing temporary ramp of material as per the decision at site with Health Deptt. 2 Levelling of ground/terrace cutting for const. of building stands completed. 3 Ground floor inner side plaster and bed concrete recently completed and 1st floor Brick Masonry above lintel level is in progress. 4 Breast wall for protection of adjacent land back side of building incl. drain also stands completed. 5 Water supply connection also provided through P.H.E Department.
7	Construction of Primary Health Centre at Bhella (Thathri). Original cost = 221.09	Bhaderwah	Double storey building.	263.70		Aug-10	Dec-14	22.49	10.93	33.42	171.00	0.00	0.00	171.00	92.70	1 Levelling of land/terracing cutting for const. of building completed. 2 Brick Masonry for Ground floor is in progress. 3 Septic Tank completed without slab.
			Total	7140.63				4451.92	201.51	4653.43	5061.37	0.00	0.00	5061.37	2079.26	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Education Department.																
1	Govt. Degree College at Kilitran Bhalessa	Bhaderwah		1335.50	PS/MD/6846-52 dt. 25-11-2010	1/2013	Dec-15	2.00	28.00	30.00	0.00	0.00	0.00	0.00	1335.50	i) Levelling by way of earth work is in progress. ii) Soil investigation completed. iii) Load testing completed.
2	Const. of wash room for boys/Girls at Govt Degree college at Kihhotran.	Bhaderwah		10.00	PS/MD/9935-39 dt 19-1-2011			0.00	0.00	0.00	10.00	0.00	0.00	10.00	0.00	Work could not be taken up in hand due to site selection by P/A which is still awaited as the P/A has not selected the site yet.
Under special Assistance																
3	Examination Hall, Lecture theatres block & Degree College Doda.	Doda	Const. of 2nd floor of Science block for Examination hall/lecture theatre.	113.50		Apr-11	Jul-13	58.47	1.83	60.30	93.17	0.00	0.00	93.17	20.33	1 Interior and exterior painting work is in progress.
4	Adm. Block Govt. Degree College Bhaderwah.	Bhaderwah	Administrative block (Single storied)	128.50		Mar-11	(Work put on hold)	22.00	0.00	22.00	75.00	0.00	0.00	75.00	53.50	1. Laying of RCC footing/pedestal for columns 90% completed and plinth beams also partly completed. 2. Further work has been put on hold on instructions of Hon'ble Minister for Health and Family Welfare Govt. of India, Sh. Gh. Nabi Azad. 3. Master plan is under preparation with the Senior Architect Jammu.
			Total	1587.50				82.47	29.83	112.30	178.17	0.00	0.00	178.17	1409.33	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
J.N.V works																
1	J.N.V. Doda. Ist Phase Original 412.73 Lacs	Doda	Phsse1 works	756.43	Sanctioned vide no. F2 37(4)86-NVS Dt: 09-02-1996.	Sept-94	Feb-14 (subject to sanction of RRPE submitted and release of funds)	324.30	0.00	324.30	317.46	0.00	0.00	317.46	438.97	Phase-1st work:- 1) School Building S ₁ & S ₂ Blocks 100% completed and handed over. Entrance partition 10% completed. 2 S ₃ Block (Adm. Block) -25% completed. 3 S ₄ Block (Toilet Block) -100% completed & handed over. 4 Staff Quarters and Warden Residence, 20 Sets type -III (5 Blocks):- a Block 1st (4 sets)completed & handed over. b Block 2nd: G/F finishing work completed. c Block 5th: 1st floor masonry work completed upto roof level and CGI sheet roofing in progress. d Block 3rd & 4th : Completed and handed over . 5 Garage 25% completed. 6 CGI sheets roofing and truss work of residential quarter block No. 5 in progress. Development work:- Development work 40% completed.

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs								Physical status
								Value of work done			Funds received from P/A				Balance with P.A.	
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
a	JNV Doda Phase-2nd Original 289.70 Lacs	Doda	Phase 2nd	403.42		Apr-07	Oct-13	283.36	9.36	292.72	209.65	0.00	0.00	209.65	193.77	Phase-2nd works:- 1 Dormitories:- a D1, D2 & D3 completed & ready to be handed over to the P/A. b D4 = Ground floor RCC slab laid, & brick masonry of ground floor and 1st floor completed. c Kota stone flooring joinery work and calcium silicate ceiling in progress. d Plaster work completed. e C.G.I sheet roofing and truss work is in progress. 2 Dinning Hall:- Completed and occupied by P/A.
			Total	1159.85				607.66	9.36	617.02	527.11	0.00	0.00	527.11	632.74	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Fisheries Department																
1	Construction of Fish Farm at Bheja Bhaderwah Phase-1st	Bhaderwah	a) 5 No. RCC Amrican Races, Open channel for supply of water from Sherkhi Nallaha b) Laying of M.S pipe 30 CM dia for supply of water from Thanalla Nallaha	127.41	No. PS/MD/66 46-48 DT 20-01-09	Mar-08	Oct-13 (subject to release of funds)	97.57	0.49	98.06	92.50	0.00	0.00	92.50	34.91	1 Work completed except part laying of water supply line. 2 Work held due to non-availability of funds.
			Total	127.41				97.57	0.49	98.06	92.50	0.00	0.00	92.50	34.91	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Youth Services & Sports Deptt																
1	Construction of Sports stadium at Doda.	Doda	a) 6 Nos. Tiers b) Pavilion.	446.77	No. 3245-47 DT 27-3-07	Nov-06	Nov-13 (Pavilion work)	279.81	4.86	284.67	299.25	0.00	0.00	299.25	147.52	<p>I) Open Sitting Tiers a) 6 Nos sitting tiers including drainage work around stadium completed.</p> <p>II) Pavilion a) Truss work and CGI sheets roofing completed and inner side plaster in progress. b) Kota stone flooring on 1st floor in progress. c) Sanitary work is in progress. d) Fixing of tiles in ground floor is in progress. e) Further work shall be taken up after the balance funds to the tune of Rs. 147.00 lacs are received from Project Authority.</p>
2	Phase-2nd	Doda	Balance RCC retaining wall 110 Rmt. Incl. levelling/filling of depressed portion back side of college building. Open sitting tiers. Pavilion and chain	460.00		Feb-10	Mar-13	5.00	0.00	5.00	0.00	0.00	0.00	0.00	460.00	Phase-2nd- RCC R/wall front side 21 Rmt. length including levelling/filling of depressed portion back side of college building 80% completed in anticipation of funds as per order's of Higher authorities. Work abundant from more than one year for want of funds/accord of cost offer.
Total				906.77				284.81	4.86	289.67	299.25	0.00	0.00	299.25	607.52	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Judicial Deptt.																
1	Construction of Court Complex at Doda. Cost: Rs.341.00 R-Rs. 1207.00 R. Rs. 1778.85	Doda	Three storeyed building housing different Hon'ble Courts.	1778.85	PS/MD/2562-66 dt. 21-9-2011.	Ja-13	Jan-16	16.82	2.45	19.27	212.00	0.00	0.00	212.00	1566.85	1. Revised working drawings vetted by project authority and structural Design likely to be completed with in a week and shall be submitted to IIT Delhi for Proof checking. The work shall start as soon as vetting of Design by IIT Delhi. 2. Store/Labour shed also stands completed. 3. The work on Excavation of foundations started at site.
			Total	1778.85				16.82	2.45	19.27	212.00	0.00	0.00	212.00	1566.85	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs								Physical status
								Value of work done			Funds received from P/A				Balance with P.A.	
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Fire Services																
1	Construction of Fire and Emergency Station at Bhaderwah Phase-1st	Bhaderwah	Single bay of double height & office/residential accommodation (double storeyed)	72.58	No. PS/MD/32 13-15 DT 5-2-08	Aug-09	completed and handed over on 24-4-12	66.00	0.00	66.00	66.00	0.00	0.00	66.00	6.58	1 Building completed in all respect and handed over to the concerned Department on 4/2012. 2 Additional work i.e. shifting HT/LT line construction of Breast wall and drain also stand constructed on the request of Deptt. / necessity at site but till date no funds on this account has been released.
			Total	72.58				66.00	0.00	66.00	66.00	0.00	0.00	66.00	6.58	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Power Dev Corporation																
1	Construction of Ganpat Bridge Across River Chenab at Doda.	Doda	263 mtr span PSC Bridge	2995.00	MOU DATED 12-2006	Nov-06	Work held up	1307.31	5.63	1312.94	1082.92	0.00	0.00	1082.92	1912.08	1. Pier P2 right side completed upto level of 894.00 R.L. Abutment A2 foundation concrete stands laid and RCC work for superstructure partially completed. 2. Pier P1 left side Soffit slab completed and PSC Box superstructure over P1 level of 901.00MT. Staging and supporting arrangement of first segments of superstructure over pier shaft P2 partially completed. 3. The viability report for further construction of bridge submitted by T.K Basu an independent consultant engaged by the corporation has been received on 29-07-2013 and it has been recommended in the report to take up the further construction of bridge. Accordingly as per his recommendation soil investigation for 04 Nos. Bore holes 02 Nos. each at pier P1 and pier P2 is being taken up in hand.
	Investigation and Testing Charges of Ganpat Bridge.							6.59	7.08	13.67						
	Total			2995.00				1313.90	12.71	1326.61	1082.92	0.00	0.00	1082.92	1912.08	
Revenue Department																

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Const. of District Development Commissioner cum Mini Sectt Complex at Doda	Doda	Const. of Main block (03 storeyed). Additional block (03 storeyed) & Meeting hall having parking area in basement (02 storeyed).	2176.00	M.D No:PS/MD/9456-61 dt. 9-2-2010 & vetting by C.E Jammu vide No. CEJ/DB/S/ 4669-72 dt 8-2-2011	Nov-11	Additional 1 Block Dec-15	139.45	19.63	159.08	1000.00	0.00	0.00	1000.00	1176.00	1. Additional Block :- a) Plastering work of Ground Floor recently completed and laying of vitrified tile/marble for flooring is in progress. b) Masonry work Ist floor completed and plaster work is in progress. c) Masonry work of 2nd floor and fabrication of Trusses is in progress.
			Total	2176.00				139.45	19.63	159.08	1000.00	0.00	0.00	1000.00	1176.00	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MP LAD																
1	Const. of Community hall Bhaderwah.	Bhaderwah	Single story building	186.50	PS/MD//9229-33 dt. 27-10-12	May-12	Aug-13	90.77	26.32	117.09	100.00	0.00	0.00	100.00	86.50	1. Brick Masonry /RCC columns completed upto roof level. 2. Steel truss work completed, CGI sheet roofing completed. 3. Internal and external plastering is completed. 4. Marble / tile flooring 90% completed. 5. Wall tiles in bathrooms completed. 6. Aluminum work for Doors/Windows is in progress. 7. External development work is in progress.
2	Const. of Community Hall Doda.	Doda	Single story building	259.00	PS/MD//4569-72 dt. 26-9-12	Feb-13	Mar-15	17.00	0.00	17.00	50.00	0.00	0.00	50.00	209.00	Excavation in trenches partly completed, work held up for want of dismantling of store shed by the Agriculture Deptt. as part of the building alignment is falling under the said store shed.
3	Const. of Community Hall at Khalotran.	Bhaderwah		279.75	PS/MD/4569-72 dt. 26-9-12	1-12-2012	Jun-14	20.00	10.00	30.00	50.00	0.00	0.00	50.00	229.75	Plinth/mud mat laid. Columns work in progress.
			Total	725.25				127.77	36.32	164.09	200.00	0.00	0.00	200.00	525.25	