

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
9	10	11	12	13	14	15	16	17								
On Going Works																
Education Deptt.																
1	Construction of DIET complex. Academic block Hostel block Development works.	Poonch	Load bearing	101.39		Jan-92		83.00	0.00	83.00	83.00	0.00		83.00	18.39	Main block completed except minor finishing & glazing. Hostel block raised upto slab level. Road & Boundary wall completed & further work suspended due to non-availability of funds.
			Total	101.39				83.00	0.00	83.00	83.00	0.00		83.00	18.39	
Health Department																
1	Construction of PHC Building at Seri Khawaja Poonch	Surankot		365.57		Sept-05		6.97	0.00	6.97	40.11	0.00		40.11	325.46	Boundry wall completed 30% i.e 47 Mtrs length. Further work suspended because of land dispute with Forest Deptt.
			Total	365.57				6.97	0.00	6.97	40.11	0.00		40.11	325.46	

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
9	10	11	12	13	14	15	16	17								
J.N.V works																
1	J.N.V. Surankot	Surankot	RCC Framed structure	706.80		May-95	Mar-14	511.50	0.00	511.50	505.63	0.00		505.63	201.17	School Building (S1 & S2), block 100% completed and handed over. Administrative Block (S3) 100% completed and handed over. Girls Dormitory 100% completed and handed over. Principal Residence 100% completed and handed over. Staff Qtr. (Type-III) 4 Units 100% completed and handed over. 4 units 32.5% completed i.e. ground floor slab laid & first floor RCC column & brick work in progress. Boys Dormitory with 1 No. Warden Residence 100% completed. Development works for completed building 100%. Septic Tank to building 5 Nos. septic tank completed 100% for Adm. block. Principal Qtr. staff Qtr. (type-III) (2 Nos.) & Boys Dormitory (1 No.). Deep tube well & Submersible Pump completed 100%. 2 Nos. Kho-Kho & Basket ball court 7% completed. Pacca cement concrete path & steps 100% completed from main road to built up area. Dev. work (New) i.e. cutting in terraces & const. of R/wall to building 38% completed. Const. of Play Ground: 80% work completed & work in progress. The work is held up on since 04/2012.
a	Installation of 25 KVA D.G Set	Surankot		6.64				6.64	0.00	6.64	6.26	0.00		6.26	0.38	25 KVA D.G Set completed 100%.

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
b	Const. of additional Dormitory at JNV Surankot	Surankot		295.60		Jul-07	Mar-14	114.18	0.00	114.18	172.67	0.00		172.67	122.93	a) Cutting in Terraces for Girls Dormitory (1No.) & Boys Dormitory (1No.) 100% completed & R/wall for boys dormitory completed 100%. b) Boys Dormitory with 1 No. Warden Residence: 100% completed. c) Girls Dormitory with 1 No. Warden Residence:26.75% completed warden residence slab laid & dormitory slab work in progress. d) Septic Tank: 2 No's septic tank for 2 dormitories completed. The work is held up on since 03/2013.
c	Const. of Labortary at JNV Surankot	Surankot		65.24		May-07	Mar-14	74.98	0.00	74.98	57.09	0.00		57.09	8.15	Lab block (1st Half block taken up) 100 % completed. (2nd Half Block taken up into 2 Nos. single storey as desired by the Principal JNV Surankote): 55% completed i.e. 2 structure completed work has held up date to non sanction of RPE's ro Rs. 93.93 lacs which has submitted to P/A for the approval. The work is held up on since 03/2013.

Jammu & Kashmir Projects Construction corporation Ltd

District wise Physical & Financial Position of works ending 08/2013

S. No	Name of the Work	Constituency	Salient features	Estimated cost	Ref. to cost offer.	D.O.S	Anticipated Date of completion	Rs in Lacs							Physical status	
								Value of work done			Funds received from P/A					Balance with P.A.
								Cumm. Ending 3/2013	During the year 2013-14	Cumm. Ending 08/2013	Cumm. Ending 3/2013	During the year 2013-14	Funds in pipeline	Cumm. Ending 08/2013		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
d	Boundary wall at JNV Surankot	Surankot		26.19		Apr-09	Mar-14	31.71	0.00	31.71	15.89	0.00		15.89	10.30	Boundary wall from Main Road to build up area (both left & right side Nallah) completed 80% & fixing of barbed wire fencing in progress. (Revised RPE to Rs. 235.54 lacs which has submitted to P/A for the approval). Chowkidar Hut & RCC columns (2 Nos.) at Main gate side completed 70% work has held up due to non sanction of RPE's to Rs. 6.61 lacs which has submitted to P/A for the approval. The work is held up on since 03/2013.
			Total	1100.47				739.01	0.00	739.01	757.54	0.00		757.54	342.93	